BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

Name of Work:-Engaging labour & Tractor for emergent works at village area in ward no-02 of yalahanka sub division

(from 01-08-2015 to 25-11-2015)

Sl No	Description of Item	Unit	No	L	B	D	Qty
1	KSRRB 300-1, Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications complete as per specifications MORTH chapter 3, (P. No 150 Item No. 19.1 of PWD SR 2014-15)	Cum			Avg	Avg	
	Doddaballapura road police station to BMS college		2	36.00	0.55	0.30	3.94
	Sunday						
	Puttenahalli main road BBMP helpline centre road		2	52.00	0.55	0.25	7.15
	Puttenahalli main road BBMP helpline centre road		2	12.00	0.55	0.25	1.65
	Puttenahalli main road BBMP helpline centre road		2	40.00	0.55	0.35	7.70
	Nagenahalli main road		2	13.00	0.55	0.35	2.50
	Nagenahalli main road		2	14.00	0.45	0.30	1.89
	Second satarday						
	Sunday						
	Nagenahalli govt primary school front		2	40.00	0.55	0.35	7.70
	Nagenahalli 2nd cross		2	52.00	0.55	0.35	10.01
	Nagenahalli 2nd cross		2	12.00	0.50	0.25	1.50
	Nagenahalli ashwath katte road		2	40.00	0.50	0.25	5.00
	Nagenahalli ashwath katte road		2	22.00	0.50	0.25	2.75
	Indipendence day						
	Sunday						
	Harohalli main road		2	57.00	0.55	0.30	9.41
	Harohalli main road		2	72.00	0.55	0.35	13.86
	Harohalli bus stop road		2	48.00	0.45	0.25	5.40
	Harohalli temple front road		2	9.00	0.55	0.30	1.49
	Harohalli temple front road		2	14.00	0.55	0.30	2.31
	Harohalli temple front road		2	25.00	0.50	0.25	3.13
	Sunday						
	JP Colony main road		2	50.00	0.45	0.25	5.63
	JP Colony main road		2	9.00	0.55	0.30	1.49
	JPColony temple front		2	28.00	0.55	0.30	4.62
	JPColony temple front		2	19.00	0.55	0.30	3.14
	JP Colony cross roads		2	34.00	0.55	0.30	5.61
	JP Colony cross roads		2	26.00	0.45	0.35	1.76
	Sunday						
	Vinayaka layout 2nd cros road		2	32.00	0.45	0.35	5.04
	Total for the month of August- Labours 168, 24days tractor,1day JCB						

	Vinayaka layout 1st main road		2	12.00	0.55	0.25	1.65
	Vinayaka layout 1st main road		2	42.00	0.50	0.25	5.25
	Vinayaka layout 4th cross road		2	28.00	0.55	0.35	5.39
	Vinayaka layout 4th cross road		2	35.00	0.55	0.35	6.74
	Vinayaka layout 2nd cross road		2	14.00	0.45	0.25	1.58
	Sunday						
	Esro layout main road		2	9.00	0.50	0.15	0.68
	Esro layout 4th cross road		2	36.00	0.55	0.35	6.93
	Esro layout 4th cross road		2	19.00	0.55	0.35	3.66
	Esro layout 4th cross road		2	34.00	0.45	0.25	3.83
	Esro layout 4th cross road		2	26.00	0.55	0.30	4.29
	Second saturday						
	Sunday						
	Kenchenahalli main road		2	13.00	0.55	0.30	2.15
	Kenchenahalli main road		2	52.00	0.45	0.30	7.02
	Kenchenahalli main road		2	14.00	0.55	0.30	2.31
	Ganesha chathurthi						
	Kenchenahalli samudaya bhavana back side		2	26.00	0.55	0.25	3.58
	Kenchenahalli water man shivamma house front		2	40.00	0.55	0.35	7.70
	Sunday						
	Kenchenahalli food supply depo front		2	27.00	0.55	0.25	3.71
	Kenchenahalli food supply depo front		2	25.00	0.55	0.30	4.13
	Kenchenahalli food supply depo front		2	5.00	0.50	0.15	0.38
	Bakrid festival						
	Balagi layout main road		2	50.00	0.55	0.25	6.88
	Balagi layout main road		2	34.00	0.45	0.30	4.59
	Sunday						
	Balagi layout main road		2	13.00	0.55	0.30	2.15
	5TH phase shivamandira temple surrounding		2	22.00	0.45	0.30	2.97
	5TH phase shivamandira temple surrounding		2	14.00	0.55	0.30	2.31
	Total for the month of September- Labours 161, 23days tractor,						
	5TH phase shivamandira temple surrounding		2	12.00	0.45	0.30	1.62
	Gandhi jayanthi						
	5TH phase main road		2	26.00	0.55	0.30	4.29
	Sunday						
	Esak layout main road		2	9.00	0.55	0.30	1.49
	Esak layout main road		2	36.00	0.55	0.35	6.93
	Esak layout main road		2	19.00	0.45	0.35	2.99
	Kenchenahalli railway track front		2	34.00	0.45	0.25	3.83
	Kenchenahalli railway track front		2	25.00	0.45	0.25	2.81
	Second saturday						
	Sunday						
	Mahalaya amavasya						
	Doddaballapura road police station to BMS college		2	9.00	0.50	0.30	1.35
	Doddaballapura road police station to BMS college		2	36.00	0.55	0.30	5.94
	Doddaballapura road police station to BMS college		2	19.00	0.55	0.30	3.14

	Doddaballapura road police station to BMS college		2	34.00	0.50	0.30	5.10
	Puttenahali bus stop back side		2	26.00	0.45	0.30	3.51
	Sunday						
	JP Colony main road		2	12.00	0.55	0.25	1.65
	Harohalli bus stop back side road		2	42.00	0.50	0.25	5.25
	Harohalli bus stop back side road		2	30.00	0.55	0.25	5.78
	Ayudha pooja						
	Vijayadhashami						
	Moharam last day						
	Sunday						
	Nagenahalli 3rd cross		2	23.00	0.55	0.25	3.16
	Valmiki jayanthi						
	Nagenahalli 6th cross water man thammana house front		2	9.00	0.55	0.30	1.49
	Nagenahalli 5th cross water tank road		2	5.00	0.55	0.25	0.69
	Nagenahalli 5th cross water tank road		2	11.00	0.50	0.25	1.38
	Nagenahalli old borewell near		2	24.00	0.45	0.30	3.24
	Total for the month of October- Labours 140, 20days tractor,						
	Sunday						
	Harohalli main road		2	35.00	0.55	0.25	4.81
	Harohalli main road		2	12.00	0.55	0.25	1.65
	Harohalli water tank road		2	22.00	0.55	0.35	4.24
	Harohalli water tank road		2	22.00	0.55	0.35	4.24
	Harohalli water tank road		2	19.00	0.50	0.25	2.38
	Harohalli 5th cross road		2	28.00	0.50	0.25	3.50
	Sunday						
	Kenchenahalli water man shivanna house front		2	36.00	0.50	0.25	4.50
	Naraka chathurthi festival						
	Kenchenahalli main road		2	9.00	0.55	0.30	1.49
	Balipadyami festival						
	Puttenahalli main road BBMP helpline centre road		2	45.00	0.55	0.25	6.19
	Second saturday						
	Sunday						
	Puttenahalli bus stop back sideroad		2	12.00	0.55	0.25	1.65
	Puttenahalli bus stop back sideroad		2	16.00	0.55	0.25	2.20
	Puttenahalli bus stop back sideroad		2	22.00	0.55	0.25	3.03
	Balagi layout main road		2	12.00	0.50	0.25	1.50
	Doddaballapura road police station to BMS college		2	15.00	0.45	0.35	2.36
	Doddaballapura road police station to BMS college		2	30.00	0.45	0.35	4.73
	Sunday						
	Esro layout main road		2	9.80	0.55	0.25	1.35
	Esro layout main road		2	35.00	0.55	0.25	4.81
	5TH phase shivamandira road		2	24.00	0.55	0.25	3.30
	Total for the month of November- Labours 126, 18days tractor,						
						Total quantity	330.00

2	Load for Disposal of Debris shall be payable at carage rates by Mechanical means inlcuding loading and unloading for 7.00 Km Average Weight of Earth 1.28 Ton/Cum (PWD SR 2011-12 P.116/I.17.1) Basic Rate Lead 1.28x2.0x 7 17.92	Cum					
		Quantity vide item no-1					330.00

Certificate:-

1)Above quantity of executed earth&debries is conveyed to kogilu bande designated place.

Assistant Engineer
Ward no: 02

Assistant Executive Engineer
Yelahanka New town Sub Division